



To: Harlingen-San Benito MPO

DATE: May 1, 2018

From: Juan Bosquez, P.E.

Subject: Project Status Report

CONSTRUCTION PROJECTS (ESTIMATED TOTAL COST (\$42.6 Million))

A FM 106: Roadway Reconstruction (CSJ: 2243-01-009)

Cost: \$ 15,555,191

Contractor: Texas SAI, Inc.

September 2014 Letting

Est. Completion Date: September 2018

Project Manager: David Vera, P.E.

Project Length: 11.4 MILES

Working days: 420 Days (21 months)

Work Started: November 9, 2015

Preconstruction Meeting: Sept 17, 2015

Limits: From FM 1847 to FM 510

This project consists of reconstructing an existing roadway consisting of:
Roadway Realignment, Drainage Structures, Lime Treatment, Subgrade, Flexible Base,
Asphaltic Concrete Pavement, Signing, Pavement Markings & Striping

80 % Complete

134 % Time Used

B BSIF AT LOS INDIOS (CSJ: 0921-06-208)

Cost: \$ 6,949,740

Contractor: Foremost Paving, Inc.

August 2014 Letting

Est. Completion Date: October 2018

Project Manager: Sergio Sustaita, P.E.

Project Length: .001 MILES

Working days: 262 Days (13 months)

Work Started: February 23, 2015

Preconstruction Meeting: January 8, 2015

Limits: At Los Indios Free Trade International Bridge

This project consists of the construction of a Border Safety Inspection Facility (BSIF)
(Phase I): Drainage Structures, Lime Treatment, Subgrade, Flexible Base, Asphaltic
Concrete Pavement, Concrete Pavement (Continuously Reinforced) (10"), Signing,
Pavement Markings & Striping.

78 % Complete

153 % Time Used

C Bridge Rehabilitation (Rio Hondo Lift Bridge): CSJ: 0630-02-041

Cost: \$ 12,406,043.30

Contractor: PCL Civil Contractors, Inc.

July 2015 Letting

Est. Completion Date: July 2018

Project Manager: Sergio Sustaita, P.E.

Project Length: 0.117 MILES

Working days: 651 Days (33 months)

Work Started: June 2016

Preconstruction Meeting: April 26, 2016

This project consists of bridge rehabilitation consisting of:

Structural, mechanical, and electrical rehabilitation, fender repairs, bridge railing retrofit and channel bank improvements

97 % Complete

80 % Time Used

D US 281 Roadway Rehabilitation and Widening (CSJ: 0220-03-030)

Cost: \$3,939,634

Contractor: Foremost Paving Inc

October 2016 Letting

Est. Completion Date: July 2018

Project Manager: Candido Bocanegra, P.E.

Project Length: 1.65 Miles

Working days: 320

Work Started: February 2017

Preconstruction: January 2, 2017

This project consists of rehabilitation and widening of existing road consisting of:

Grading, Lime Treatment, Subgrade, Flexible Base, Asphaltic Concrete Pavement, Pavement Markings & Striping. Limits: From FM 509 to .05 miles west of FM 1479

72 % Complete

88 % Time Used

E State Highway 107 (CSJ:0342-04-032)

Cost: \$3,712,016

Contractor: Foremost Paving

April 2017 Letting

Est. Completion Date: December 2018

Project Manager: Sergio Sustaita, P.E.

Project Length: 0.465 Miles

Working days: 285

Work Started: August 2017

Preconstruction: July 11, 2017

This project consists of construction of a non-freeway facility consisting of widening, retaining walls, storm drain, curb & gutter, signals, signs and pavement markings.

30 % Complete

44 % Time Used

DESIGN PROJECTS (ESTIMATED TOTAL COST \$ 8.4 MILLION)

1. South Parallel Corridor: CSJ: 0921-06-252 New Construction

This project consists of a new roadway connecting the South Parallel Corridor from FM 509 to FM 1577. Proposed typical sections will be given out at a later date. The current estimated cost is \$8,446,616. This project has a tentative letting date of June 2021.